

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 12/30/2024**

**Time Period Covered: 12/30/2024-1/10/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/6/2025	1500 Eagle	Excavating and Shoring Bore Pits	HRC
1/6/2025	1600 Eagle	6" Sewer Main	EFT
1/7/2025-1/9/2025	Jeanette and Eagle	Excavating and Showing Bore Pits	HRC
1/10/2025	1500 Eagle	Bore and 16" Casing Installation	HRC
1/13/2025-1/16/2025	1500 Eagle	SMHs	HRC
1/17/2025	1500 Eagle	Pull Shoring & Backfill	HRC