

**Two-Week Look-Ahead Schedule**

**Contractor: Hard Rock Construction**  
**Project Name and Number: 30260 Carrollton Basin No. 19**  
**Submitted By: Gregory Plaisance**  
**Submission Date: 10/4/2024**  
**Time Period Covered: 10/7/2024-10/18/2024**

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/2024	1900 Eagle	Drainage PRs	HRC
10/8/2024	SWB	Cart Delivery	SWB
10/8/2024	1900 Eagle	Excavate Pits @ 128+80	HRC
10/9/2024	1900 Eagle	6" Sewer Main & House Connections	EFT
10/14/2024	1900 Eagle	8" Sewer Main	EFT
10/14/2024	1900 Eagle	Boring & 16" Casing Installation @ 128+80	HRC & David Loque Boring
10/15/2024	1900 Eagle	Install Slabs & 8" Sewer Main @ 128+80	HRC
10/16/2024	1900 Eagle	Build SMHs	HRC