

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 12/4/2024

Time Period Covered: 12/2/2024-12/13/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/2/2024	1900 Eagle	SHC	HRC
12/2/2024	1800 Eagle	8" Sewer PR	EFT
12/3/2024-12/4/2024	1600 Eagle	Boring Pits	HRC
12/3/2024-12/9/2024	1700 Eagle	6" Sewer Main	EFT
12/5/2024	1600 Eagle	16" Casing Bore and Install	David Loque Boring & HRC
12/6/2024	1600 Eagle	8" Sewer Main and SMH	HRC
12/9/2024-12/12/2024	1600 Eagle	SMHs	HRC
12/10/2024	1800 Eagle	8" Sewer PR	EFT
12/11/2024-12/13/2024	1700 Eagle	8" Sewer PRs	EFT
12/13/2024	SWB	Lime Cart Delivery	SWB
12/13/2024	1600 Eagle	8" Sewer Main	HRC