

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 2/14/2025

Time Period Covered: 2/17/2025-2/28/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/17/2025	1900 Eagle	Water Meter Exploratory	HRC
2/17/2025-2/21/2025	1400 Eagle	6" Sewer Main	EFT
2/18/2025	1800 Eagle	Water Meter Exploratory	HRC
2/19/2025-2/25/2025	1600 Eagle	8" Sewer Main	HRC
2/24/2025	1800 Eagle	Post CCTV/Lateral Launch	Premium Environmental
2/25/2025	1700 Eagle	Post CCTV	Premium Environmental
2/26/2025	1500 Eagle	Post CCTV	Premium Environmental
2/26/2025-2/28/2025	1600 Eagle	SHCs	HRC