

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 1/31/2025

Time Period Covered: 2/3/2025-2/14/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/3/2025	SWB	Lime Cart Delivery	SWB
2/3/2025-2/7/2025	1400 Eagle	Excavate & Shore Boring Pits	HRC
2/3/2025-2/7/2025	1500 Eagle	6" Sewer Main	EFT
2/6/2025	1600 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/7/2025	1700 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/10/2025	1800 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/11/2025	1900 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/12/2025	1500 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/13/2025	1400 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/14/2025	1300 Eagle	Water Service Exploratory/Lead Line Replacement	EFT
2/10/2025	1400 Eagle	16" Casing Bore & Installation	David Loque & HRC
2/11/2025-2/14/2025	1400 Eagle	SMHs & 8" Sewer Main	HRC