

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 3/21/2025

Time Period Covered: 3/24/2025-4/4/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/24/2025	1600 Eagle	SHCs	HRC
3/25/2025	1900/1800 Eagle	Post CCTV 6"	Premium Environmental
3/25/2025-3/28/2025	1600 Eagle	R/R Lead WHCs	HRC
3/26/2025	1700 Eagle	Post CCTV 6"/Lateral Launch	Premium Environmental
3/27/2025	1600 Eagle	Post CCTV 8" & 6"	Premium Environmental
3/28/2025	1500 Eagle	Post CCTV 8" & 6"	Premium Environmental
3/31/2025-4/3/2025	1300 Eagle	Excavate and Shore Pits	HRC
4/4/2025	1300 Eagle	16" Casing Installation	David Loque & HRC