

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 4/4/2025

Time Period Covered: 4/7/2025-4/18/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/7/2025-4/8/2025	1300 Eagle	SMHs	HRC
4/7/2025-4/8/2025	1800 Eagle	SPRs	EFT
4/8/2025	1300 Eagle	SPR & Drain PR/Backfill/Pull Sheets	HRC
4/9/2025-4/11/2025	1300 Eagle	Drain PRs/Backfill/Pull Sheets	HRC
4/9/2025-4/11/2025	1700 Eagle	SPRs	EFT
4/14/2025-4/15/2025	SWB	Lime Cart Delivery	SWB
4/14/2025-4/15/2025	1400 Eagle	6" Sewer Main & SHCs	EFT
4/14/2025-4/16/2025	1900 Eagle @ Spruce	Excavate & Shore Pits	HRC
4/16/2025-4/18/2025	1300 Eagle	6" Sewer Main & SHCs	EFT
4/17/2025	1900 Eagle @ Spruce	16" Casing Installation	David Loque & HRC
4/18/2025	1900 Eagle @ Spruce	SMHs	HRC