

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 4/25/2025**

**Time Period Covered: 4/28/2025-5/9/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/28/2025	1900 Eagle	Water Valve Removal & Water Main PR	HRC
4/29/2025-5/1/2025	1900 Eagle	Excavate and Shore Pits	HRC
5/2/2025	1900 Eagle	16" Casing & 8" Sewer Main Installation	HRC & David Loque
5/5/2025-5/6/2025	1900 Eagle	SMHs	HRC
5/7/2025	1900 Eagle	Drain PRs	HRC
5/8/2025-5/9/2025	1700 Eagle	8" Sewer PR & SHC	HRC
5/8/2025	1900 Eagle	Post CCTV & Mandrel Test	Premium Environmental
5/8/2025	1800 Eagle	Post CCTV	Premium Environmental
5/9/2025	1700 Eagle	Post CCTV	Premium Environmental
5/9/2025	1600 Eagle	Post CCTV & Mandrel Test	Premium Environmental