

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30261 Carrollton Basin No. 20**

**Submitted By: Gregory Plaisance**

**Submission Date: 1/20/2025**

**Time Period Covered: 1/20/2025-1/31/2025**

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/20/2025	1800-1700 Broadway	Pre-Construction Videos	Pre-Construction Services
1/20/2025	1800 Broadway	Take Deliveries	HRC
1/20/2025-1/24/2025	8300 Apple	10" Sewer PRs	HRC
1/21/2025	No Work	No Work	No Work
1/22/2025	1800-1700 Broadway	Dog-House Manhole Installation	HRC
1/22/2025-1/24/2025	7000 Plum	36" Sewer PRs	HRC
1/22/2025-1/23/2025	7100 Plum	Pre CCTV & Lateral Launches	Premium Environmental
1/23/2025-1/24/2025	Newcomb Pl	Pre CCTV	Premium Environmental
1/23/2025-1/28/2025	1800 Broadway	8" Sewer Main	HRC
1/23/2025-1/28/2025	1700 Broadway	8" Sewer Main	HRC
1/29/2025	1800 Broadway	Build SMH	HRC
1/29/2025	1700 Broadway	Build SMH	HRC
1/30/2025-1/31/2025	1800 Broadway	SHCs	HRC
1/30/2025-1/31/2025	1700 Broadway	SHCs	HRC