

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction
Project Name and Number: 30261 Carrollton Basin No. 20
Submitted By: Gregory Plaisance
Submission Date: 10/11/2024
Time Period Covered: 10/12/2024-10/25/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/12/2024	7100/7000 Plum	Pre CCTV	ATAKAPA
10/13/2024	7100/7000 Plum	Pre CCTV/Bypass Pump Breakdown	ATAKAPA
10/14/2024	8500 Apple	Sinkhole PR	HRC
10/15/2024	8500 Apple	Clean and Dress up/Remove Wellpoint	HRC & United Rentals
10/16/2024	8300 Apple	Sewer PR @ USMH	HRC
10/18/2024	8300 Apple	Sewer PR @ DSMH	HRC
10/14/2024	8700 Olive	Pre CCTV	ATAKAPA
10/15/2024	9100 Olive	Pre CCTV	ATAKAPA
10/16/2024	1400 Dante	Pre CCTV	ATAKAPA
10/17/2024	1300 Broadway	Pre CCTV	ATAKAPA
10/18/2024	1400 Broadway	Pre CCTV	ATAKAPA
10/21/2024	1500 Broadway	Pre CCTV	ATAKAPA
10/22/2024	1600 Broadway	Pre CCTV	ATAKAPA
10/23/2024	1700 Broadway	Pre CCTV	ATAKAPA
10/24/2024	1800 Broadway	Pre CCTV	ATAKAPA