

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 11/22/2024

Time Period Covered: 11/25/2024-12/6/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/25/2024-11/27/2024	1900 Dante	Sewer PRs	HRC
11/26/2024	1800 Broadway	Pre CCTV	ATAKAPA
11/27/2024	1700 Broadway	Pre CCTV	ATAKAPA
11/28/2024	No Work		
11/29/2024	No Work		
12/2/2024	1600 Broadway	Pre CCTV	ATAKAPA
12/2/2024-12/4/2024	1400 Dante	Sewer PRs	HRC
12/3/2024	1500 Broadway	Pre CCTV	ATAKAPA
12/4/2024	1400 Broadway	Pre CCTV	ATAKAPA
12/5/2024	1300 Broadway	Pre CCTV	ATAKAPA
12/5/2024-12/6/2024	8300 Apple	Sewer PRs	HRC
12/6/2024	8700 Olive	Pre CCTV	ATAKAPA