

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 2/21/2025

Time Period Covered: 2/24/2025-3/7/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/24/2025-2/28/2025	1700 Broadway	8" Sewer Main	HRC
2/24/2025	7100 Plum/7000 Plum	Post CCTV	Premium Environmental
2/25/2025	7000 Plum	Pre CCTV	Premium Environmental
2/26/2025	Newcomb Pl	8" Pre CCTV	Premium Environmental
3/3/2025	1600 Broadway	Dog House Manhole	HRC
3/3/2025-3/7/2025	1600 Broadway	8" Sewer Main	HRC
3/3/2025-3/7/2025	1700 Broadway	SHCs	HRC
3/3/2025	8700 Olive	Pre CCTV	Premium Environmental
3/4/2025	9100 Olive	Pre CCTV	Premium Environmental