

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30261 Carrollton Basin No. 20**

**Submitted By: Gregory Plaisance**

**Submission Date: 1/31/2025**

**Time Period Covered: 2/3/2025-2/14/2025**

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/3/2025	7000 Plum	36" Sewer PR	HRC
2/3/2025-2/4/2025	8300 Apple	8" Sewer PR	HRC
2/3/2025-2/7/2025	1800 Broadway	8" Sewer Main	HRC
2/4/2025	7000 Plum	Tulane 6" Sewer Service	HRC
2/4/2025	7000/7100 Plum & 1900/1400 Dante	Lateral Launches via Sewer C/Os	
2/5/2025-2/7/2025	1300 Audubon	15" RCP Installation & Catch Basin Construction	HRC
2/5/2025-2/6/2025	8300 Apple	SHCs	HRC
2/7/2025-2/10/2025	8300 Apple	8" Sewer PR	HRC
2/10/2025	1800 Broadway	SMH	HRC
2/10/2025	7000 & 7100 Plum	Post CCTV	Premium Environmental
2/10/2025-2/14/2025	1800 Broadway	SHCs	HRC
2/10/2025-2/14/2025	1700 Broadway	8" Sewer Main	HRC