

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 3/10/2025

Time Period Covered: 3/10/2025-3/21/2025

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|---------------------|------------------------------|----------------------|-----------------------|
| 3/10/2025 | 1300 Audubon | Wreck and Backfill | HRC |
| 3/10/2025-3/14/2025 | 1700 Broadway | 8" Sewer Main | HRC |
| 3/11/2025 | 7000/7100 Plum | Post CCTV | Premium Environmental |
| 3/12/2025 | 7000 Plum/Newcomb Pl | Pre CCTV | Premium Environmental |
| 3/13/2025 | 9100 Olive | Pre CCTV | Premium Environmental |
| 3/14/2025 | 8700 Olive | Pre CCTV | Premium Environmental |
| 3/14/2025 | 1700 Broadway | SMH | HRC |
| 3/17/2025-3/21/2025 | 1700 Broadway | SHCs | HRC |
| | | | |
| | | | |
| | | | |