

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 4/4/2025

Time Period Covered: 4/7/2025-4/18/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/7/2025-4/10/2025	1600 Broadway	8" Sewer Main	HRC
4/7/2025-4/10/2025	1500 Broadway	8" Sewer Main	HRC
4/7/2025-4/8/2025	1700 Broadway	Roadway Restoration	HRC
4/7/2025	1900 Dante	Post CCTV	Premium Environmental
4/8/2025	1400 Dante	Post CCTV	Premium Environmental
4/9/2025	8300 Apple	Post CCTV	Premium Environmental
4/9/2025-4/11/2025	1800 Broadway	Roadway Restoration	HRC
4/10/2025	9100 Olive	Pre CCTV	Premium Environmental
4/11/2025	8700 Olive	Pre CCTV	Premium Environmental
4/11/2025	1600 Broadway	SMH	HRC
4/11/2025	1500 Broadway	SMH	HRC
4/12/2025	7100 Plum @ Newcomb Pl	Pre CCTV	Premium Environmental
4/14/2025-4/16/2025	1600 Broadway	SHCs	HRC
4/14/2025-4/16/2025	1500 Broadway	SHCs	HRC
4/16/2025	1700 & 1800 Broadway	Asphalt Binder Course	HRC
4/17/2025	1600 & 1500 Broadway	Post CCTV	Premium Environmental
4/17/2025	1400 Broadway	Dog House Manhole	HRC
4/17/2025-4/18/2025	1400 Broadway	8" Sewer Main	HRC
4/17/2025-4/18/2025	1300 Broadway	8" Sewer Main	HRC