

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 7/16/2025

Time Period Covered: 7/14/2025-7/25/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/14/2025-7/19/2025	7000 Plum (Newcomb Pl)	36" Sewer Main	HRC
7/14/2025-7/15/2025	1700 Broadway	SHC	HRC
7/14/2025	2600 S Carrollton	Form S/W & D/Ws	HRC
7/14/2025-7/18/2025	1500-1600 Broadway	Form Curb, S/W, & D/W	BEF
7/15/2025-7/16/2025	1800 Broadway	Asphalt	HRC
7/17/2025	2600 S Carrollton	Pour S/W & D/Ws	HRC
7/19/2025	7000 Plum (Newcomb Pl)	Temporary Asphalt	HRC
7/21/2025	1300 Broadway	WHCs	HRC
7/21/2025	1400 Broadway	WHCs	HRC
7/21/2025-7/25/2025	1300-1400 Broadway & 7000-7100 Plum	Bypass Set-up	United Rentals & HRC
7/22/2025	1500 Broadway	WHCs	HRC
7/22/2025	1600 Broadway	WHCs	HRC
7/23/2025	1700 Broadway	WHCs	HRC
7/23/2025	1800 Broadway	WHCs	HRC