

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 7/21/2025

Time Period Covered: 7/21/2025-8/1/2025

All Dates are Weather and Surcharge Permitting

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/21/2025	7000 Plum (Newcomb Pl)	36" Post CCTV	Premium Environmental
7/21/2025	1700 Broadway	Asphalt	HRC
7/21/2025-7/25/2025	1800 Broadway	Curb, S/W & D/W Restoration	BEF
7/22/2025-7/23/2025	7000 Plum (Newcomb Pl)	Clean Site and Prep for Temp Asphalt	HRC
7/23/2025	1800 Broadway	WHCs	HRC
7/23/2025-7/25/2025	1800-1700 Broadway	Bypass Setup	United Rentals
7/24/2025	7000 Plum (Newcomb Pl)	Temporary Asphalt	HRC
7/24/2025	1700 Broadway	WHCs	HRC
7/21/2025-7/25/2025	1300-1400 Broadway & 7000-7100 Plum	Bypass Set-up	United Rentals & HRC
7/25/2025	1600 Broadway	WHCs	HRC
7/28/2025	1400 Dante	21" CIPP	BLD
7/28/2025	1800 Broadway	Clean 27"	Premium Environmental
7/28/2025	1500 Broadway	WHCs	HRC
7/29/2025	1800 Broadway	27" CIPP	BLD
7/29/2025	1700 Broadway	Clean 27"	Premium Environmental
7/29/2025	1400 Broadway	WHCs	HRC
7/30/2025	1300 Broadway	WHCs	HRC
7/30/2025	1700 Broadway	27" CIPP	BLD
7/30/2025-8/1/2025	1300-1400 Broadway & 7100-7000 Plum	Bypass Set-up	United Rentals