

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30261 Carrollton Basin No. 20

**Submitted By:** Gregory Plaisance

**Submission Date:** 8/12/2025

**Time Period Covered:** 8/11/2025-8/22/2025

**\*All Dates are Weather and Surcharge Permitting\***

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/11/2025-8/15/2025	1300-1400 & 7100-7000 Plum	Bypass Set up	United Rentals
8/18/2025	1400 Broadway	Clean 27"	Premium Environmental
8/18/2025	1400 Broadway	27" CIPP (Night Work)	BLD & Premium Environmental
8/19/2025-8/22/2025	1400 Dante	Bypass Set up	United Rentals
8/19/2025	1300 Broadway	Clean 27"	Premium Environmental
8/19/2025	1300 Broadway	27" CIPP (Night Work)	BLD & Premium Environmental
8/20/2025	7100 Plum	Clean 36"	Premium Environmental
8/21/2025	7100 Plum	36" CIPP	BLD & Premium Environmental
8/22/2025	1400 Dante	21" CIPP	BLD & Premium Environmental