

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30261 Carrollton Basin No. 20

**Submitted By:** Gregory Plaisance

**Submission Date:** 8/26/2025

**Time Period Covered:** 8/25/2025-9/5/2025

**\*All Dates are Weather and Surcharge Permitting\***

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/26/2025-8/29/2025	7100-7000 Plum	36" CIPP (Night & Day Work)	BLD & Premium Environmental
8/26/2025-8/29/2025	1400 Dante	Bypass Setup	United Rentals
9/2/2025	7000 Plum	36" Saddle & SHC	HRC
9/2/2025	1400 Dante	Clean & Prep 21"	Premium Environmental
9/2/2025-9/5/2025	1500-1600 Broadway	Bypass Set-up	United Rentals
9/2/2025-9/5/2025	8700 Olive	SPRs & SHCs	HRC
9/3/2025	1400 Dante	21" CIPP (Night Work)	BLD & Premium Environmental