

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 22, '24													
								M	T	W	T	F	S	S	M	T	W	T	F		
1		<b>30261 Carrollton Basin No. 20</b>	10 days	Mon 9/16/24	Fri 9/27/24																
2																					
3		<b>Two Week Look Ahead</b>	10 days	Mon 9/16/24	Fri 9/27/24																
4																					
5		<b>CCTV</b>	<b>10 days</b>	<b>Mon 9/16/24</b>	<b>Fri 9/27/24</b>																
6																					
7		<b>1400 Dante St</b>	<b>2 days</b>	<b>Mon 9/16/24</b>	<b>Tue 9/17/24</b>																
8		Pre CCTV	1 day	Mon 9/16/24	Mon 9/16/24																
9		Lateral Launch	1 day	Tue 9/17/24	Tue 9/17/24	8															
10		<b>1900 Dante St</b>	<b>2 days</b>	<b>Wed 9/18/24</b>	<b>Thu 9/19/24</b>																
11		Pre CCTV	1 day	Wed 9/18/24	Wed 9/18/24	9															
12		Lateral Launch	1 day	Thu 9/19/24	Thu 9/19/24	11															
13		<b>9100 Olive St</b>	<b>2 days</b>	<b>Fri 9/20/24</b>	<b>Mon 9/23/24</b>																
14		Pre CCTV	1 day	Fri 9/20/24	Fri 9/20/24	12															
15		Lateral Launch	1 day	Mon 9/23/24	Mon 9/23/24	14															
16		<b>8700 Olive St</b>	<b>2 days</b>	<b>Tue 9/24/24</b>	<b>Wed 9/25/24</b>																
17		Pre CCTV	1 day	Tue 9/24/24	Tue 9/24/24	15															
18		Lateral Launch	1 day	Wed 9/25/24	Wed 9/25/24	17															
19		<b>1600 Broadway</b>	<b>1 day</b>	<b>Thu 9/26/24</b>	<b>Thu 9/26/24</b>																
20		Pre CCTV	1 day	Thu 9/26/24	Thu 9/26/24	18															
21		<b>1700 Broadway</b>	<b>1 day</b>	<b>Fri 9/27/24</b>	<b>Fri 9/27/24</b>																
22		Pre CCTV	1 day	Fri 9/27/24	Fri 9/27/24	20															

Project: 30261 Two Week Look  
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			