

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Oct 6, '24													
								M	T	W	T	F	S	S	M	T	W	T	F		
1		30261 Carrollton Basin No. 20	10 days	Mon 9/30/24	Fri 10/11/24																
2																					
3		Two Week Look Ahead	10 days	Mon 9/30/24	Fri 10/11/24																
4																					
5		CCTV	10 days	Mon 9/30/24	Fri 10/11/24																
6																					
7		1400 Dante St	2 days	Mon 9/30/24	Tue 10/1/24																
8		Pre CCTV	1 day	Mon 9/30/24	Mon 9/30/24																
9		Lateral Launch	1 day	Mon 10/7/24	Mon 10/7/24	8															
10		1900 Dante St	4 days	Wed 10/2/24	Mon 10/7/24																
11		Pre CCTV	1 day	Wed 10/2/24	Wed 10/2/24	10															
12		Lateral Launch	1 day	Mon 10/7/24	Mon 10/7/24	11															
13		7100 Plum	1 day	Thu 10/3/24	Thu 10/3/24																
14		Pre CCTV	1 day	Thu 10/3/24	Thu 10/3/24	13															
15		7000 Plum (055-017/055-016)	1 day	Fri 10/4/24	Fri 10/4/24																
16		Pre CCTV	1 day	Fri 10/4/24	Fri 10/4/24	15															
17		7000 Plum (055-015/055-050)	1 day	Fri 10/4/24	Fri 10/4/24																
18		Pre CCTV	1 day	Fri 10/4/24	Fri 10/4/24	17															
19		9100 Olive St	2 days	Tue 10/8/24	Wed 10/9/24																
20		Pre CCTV	1 day	Tue 10/8/24	Tue 10/8/24	19															
21		Lateral Launch	1 day	Wed 10/9/24	Wed 10/9/24	20															
22		8700 Olive St	2 days	Thu 10/10/24	Fri 10/11/24																
23		Pre CCTV	1 day	Thu 10/10/24	Thu 10/10/24	22															
24		Lateral Launch	1 day	Fri 10/11/24	Fri 10/11/24	23															
25		1600 Broadway	1 day	Mon 10/14/24	Mon 10/14/24																
26		Pre CCTV	1 day	Mon 10/14/24	Mon 10/14/24	25															
27		1700 Broadway	1 day	Tue 10/15/24	Tue 10/15/24																
28		Pre CCTV	1 day	Tue 10/15/24	Tue 10/15/24	27															
29																					
30		Sewer Rehabilitation																			
31																					
32		8500 Apple	2 days	Mon 9/30/24	Tue 10/1/24																
33		Mainline Repair	2 days	Mon 9/30/24	Tue 10/1/24																

Project: 30261 Two Week Look
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			