

**Two-Week Look-Ahead Schedule**

**Contractor: Hard Rock Construction**  
**Project Name and Number: 30261 Carrollton Basin No. 20**  
**Submitted By: Gregory Plaisance**  
**Submission Date: 1/27/2025**  
**Time Period Covered: 1/27/2025-2/7/2025**

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
1/27/2025-1/31/2025	8300 Apple	8" Sewer PR	HRC
1/28/2025-1/31/2025	7000 Plum	36" Sewer PR	HRC *Pending Surcharge*
1/28/2025	1800 Broadway	Dog House Manhole	HRC
1/29/2025-2/4/2025	1800 Broadway	8" Sewer Main Installation	HRC
1/29/2025-2/4/2025	1700 Broadway	8" Sewer Main Installation	HRC
2/5/2025-2/7/2025	1800 Broadway	SHCs	HRC
2/5/2025-2/7/2025	1700 Broadway	SHCs	HRC