

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Aug 11, '24							Aug 18, '24							Aug 25, '24						
								T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
1		30261 Carrollton Basin No. 20	12 days	Mon 8/12/24	Tue 8/27/24																							
2																												
3		Two Week Look Ahead	10 days	Mon 8/12/24	Fri 8/23/24																							
4																												
5		CCTV	12 days	Mon 8/12/24	Tue 8/27/24																							
6																												
7		8700 Olive St	12 days	Mon 8/12/24	Tue 8/27/24																							
8		Pre CCTV	1 day	Mon 8/12/24	Mon 8/12/24																							
9		Lateral Launch	1 day	Tue 8/27/24	Tue 8/27/24	12																						
10		1400 Dante St	10 days	Tue 8/13/24	Mon 8/26/24																							
11		Pre CCTV	1 day	Tue 8/13/24	Tue 8/13/24	8																						
12		Lateral Launch	1 day	Mon 8/26/24	Mon 8/26/24	15																						
13		1900 Dante St	8 days	Wed 8/14/24	Fri 8/23/24																							
14		Pre CCTV	1 day	Wed 8/14/24	Wed 8/14/24	11																						
15		Lateral Launch	1 day	Fri 8/23/24	Fri 8/23/24	18																						
16		8300 Apple St	6 days	Thu 8/15/24	Thu 8/22/24																							
17		Pre CCTV	1 day	Thu 8/15/24	Thu 8/15/24	14																						
18		Lateral Launch	1 day	Thu 8/22/24	Thu 8/22/24	21																						
19		9100 Olive St	4 days	Fri 8/16/24	Wed 8/21/24																							
20		Pre CCTV	1 day	Fri 8/16/24	Fri 8/16/24	17																						
21		Lateral Launch	1 day	Wed 8/21/24	Wed 8/21/24	24																						
22		8500 Apple St	2 days	Mon 8/19/24	Tue 8/20/24																							
23		Pre CCTV	1 day	Mon 8/19/24	Mon 8/19/24	20																						
24		Lateral Launch	1 day	Tue 8/20/24	Tue 8/20/24	23																						

Project: 30261 Two Week Look
Date: Fri 8/9/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			