

## **BLD Contract 30229**

**Update 9.23.2024**

**(~65% COMPLETE SEWER WORK)**

**8800 Colapissa St Repairs - On going schedule dot finish 9/23/24**

**2400 General Ogden – Start 9/20/24**

**3600 Cherry St – Scheduled 1 repair 9/25/24**

**3700 Dante St – Scheduled to begin repairs 9/27/24**

**8900 S Claiborne – Unable to complete due to electrical utilities servicing SWBNO)**

**WATER LEAK(s) :9400 Oleander – Reported to SWBNO 8/9/24**

Work assigned to Cooper Construction to complete in the next 2 weeks: 9100 Oleander St, 4600 Pontchartrain, 2400 General Ogden (weather and priority repairs pushed these back)

**Restoration has begun; this contract will proceed with restoration efforts.**