

BLD Contract 30230

Submitted 9.16.24

(~46% COMPLETE)

1800 Pine St – Repairs on going (resume next week)

Lining scheduled 1900 Pine St, 2000 Pine St, 2300 Pine St, 7200 Green St – next week weather permitting

Flush Valve Removal scheduled in next 2 weeks (MHs 2,22,5 on MH tracker)

RFI coordination

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these
(planning to begin restoration work in the next 2 weeks)