

BLD Contract 30230

Update 9.23.2024

(~47% COMPLETE SEWER WORK)

2-27B – Repairs complete 9/20/24

CIPP ML scheduled

1900 Pine St, 2000 Pine St, 7200 Green St, 7100 Green St – scheduled this week and next weather permitting

7200 Cohn – Flush Valve removal (#22) – 9/23/24

2235 S Carrollton – Flush Valve Removal (#2) – 9/26/24

1301 Lowerline – Flush Valve Removal (#5) – 9/27/24

RFI coordination

Restoration has begun; this contract will proceed with restoration efforts