

BLD Contract 30252

Update 9.23.2024

(~95% COMPLETE FOR SEWER WORK)

1300 S Rendon St. (Find and Fix) – Install mainline CIPP ASAP. Scheduled, material ordered.

SR @198 on Jeanette on scheduled 9/30/24 – Post repair CCTV will be completed followed by CIPP ML

Restoration on going next 2 weeks

WATER LEAK(s): 11-27B (4500 Euphrosine St) – Active water leak that is impacted final repair on this contract, CIPP, and restoration. We believe a large diameter water line is leaking in this area given the amount of water the street is holding.

4200 Thalia - On-going (excavated/graded); Finish this area once water leak repaired- 4200 Thalia – Scheduled to finish 10/15/24

1400 S Gayoso – On going (forming, pouring) - Scheduled to finish 10/15/24

4400 Thalia – On-going (excavated/graded); Finish this area – Scheduled to finish 10/15/24

1700 S Salcedo – On going (forming, pouring) - Scheduled to finish 10/15/24

Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers)