

BLD Contract 30253

Update 9.23.2024

(~97% COMPLETE SEWER WORK)

ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT

CCTV'ing 2500 Hamilton St segment 9/20/24 to possibly add the work to contract #12 from RR project

Restoration On Going next 2 weeks:

1300 S Telemachus – Finish area

3200 Bloomingdale – Finish area

3300 Pine – Finish area

1200 S Clark – Finish area

Begin Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers)