

BLD Contract 30254

Update 9.23.2024

(~95% COMPLETE OF ORIGINAL CONTRACT)

21” Dante St Segment moving forward – added to contract – Material ordered for installation – No schedule yet to complete work (material delivery will dictate installation)

6300 S Tonti – Flush Valve removal – scheduled 9/24/24

6300 York – Flush Valve Removal – scheduled 9/25/24

ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT

WATER LEAK(s): Miro St reported to SWBNO 8/2/24, 3308 S Miro St water leak reported, Fire hydrant by Frostop reported

Restoration On Going next 2 weeks

3600 Calhoun – Pouring pending weather

Hewes Segments – restoration underway

Vincennes Segments – Saw cut, restoration underway