

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Korey Clement**

Submission Date: **11/1/24**

Time Period Covered: **11/1/24-11/15/24**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/4/24	<b>2600 Cherry St</b>	ML CIPP	No impact to traffic, Install 4-6hrs - BLD
11/1/24-11/7/24	3400 Eagle St	SR 44, SR 132', SR 189', SR 224', SR 154', PR 100-113'	Work will be ~1 day for each repair location. Road will be open at the close of each day. – Cooper Construction
11/8/24-11/12/24	8600 Oleander	PR 0-12, PR 282-294	Begin repairs following 3400 Eagle St. Work will be ~1 day for each repair location. Road will be open at the close of each day. – Cooper Construction
11/12/24-11/15/24	4600 Pontchartrain	SR 240	Begin repair following 8600 Oleander. Work will be ~1 day for each repair location. Road will be open at the close of each day. – Cooper Construction
<b>TBD</b>	<b>9400 Oleander St CIPP</b>	<b>Active water leak preventing CIPP work</b>	<b>TBD - BLD</b>
TBD	3600 Dante St. CIPP	Approved for CIPP	Material must be ordered given the pipe diameter; Potential to line by 11/15/24 - BLD
11/1/24-11/15/24	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
11/1/24-11/15/24	9400 Oleander	Restoration	Restoration Efforts expected to be on-going – C&M
11/1/24-11/15/24	3700 Livingston	Restoration	Restoration Efforts expected to be on-going – C&M
11/1/24-11/15/24	8300 Colapissa	Restoration	Restoration Efforts expected to be on-going – C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work On-Going across the Basin.**

**BLD TRACKING: 73% COMPLETE**