

BLD Services, LLC Contract 30230

Submitted 7.26.24

CCTV progress

RFI coordination

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these
(planning to begin restoration work in the next 2 weeks)

We just issued our sub-contractor David Cooper – 7100 Green St, 1900 Pine St, 2000 Pine St and that work will begin after he completes 7200 Maple St and Vincennes Segment on CN #13 repair.

We also issued WO 7200 Birch St to internal BLD digging crew.

This contract has been slow due to concrete/asphalt deposits in several of the lines and DBO (done by others) work. We should see good progress in the coming weeks from a repair and lining perspective.