

## BLD Contract 30230

### Update 8.12.24

CCTV progress

RFI coordination

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these  
**(planning to begin restoration work in the next 2 weeks)**

We just issued our sub-contractor David Cooper –7100 Green St, 1900 Pine St, 2000 Pine St and that work will begin after he completes 7200 Maple St and Vincennes Segment repair.

We also issued work orders on 7200 Birch St and 7200 Green St to internal BLD digging crew.

Contract progress has been impacted by weather, concrete/asphalt deposits in several of the lines and DBO (done by others).