

BLD Services, LLC Contract 30230

Submitted 8.2.2024

CCTV progress

RFI coordination

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these
(planning to begin restoration work in the next 2 weeks)

We just issued our sub-contractor David Cooper – 7100 Green St, 1900 Pine St, 2000 Pint St and that work will begin after he completes 7200 Maple St and Vincennes Segment on CN #13 repair.

We also issued WO 7200 Birch St, 7200 Green St to internal BLD digging crew.

Contract progress has been impacted by weather, concrete/asphalt deposits in several of the lines and DBO (done by others).