

BLD Contract 30230

Updates received 9.9.24

(~44% COMPLETE)

Scope recently removed from contract 1300 and 1600 Audubon

2800 Pine St – Repairs on going (resume next week weather permitting)

Lining scheduled 1900 Pine St, 2000 Pine St, 2300 Pine St, 7200 Green St – next week weather permitting

Flush Valve Removal scheduled in next 2 weeks (Manholes)

CCTV progress – 3 of the 4 FF segments completed this week, we will complete the final FF segment next weekend (9/14/24) at the request of Tulane.- 50 Newcomb Pl

RFI coordination

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these
(planning to begin restoration work in the next 2 weeks)