

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 11/22/24

Time Period Covered: 11/22/24-12/6/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/22/24-12/6/24	7300 Freret St	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/22/24-12/6/24	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/22/24-12/6/24	2300 Pine	Restoration	Pouring – C&M
11/22/24-12/6/24	2000 Pine	Restoration	Pouring – C&M
11/22/24-12/6/24	1700 Pine	Restoration	Pouring – C&M
11/22/24-12/6/24	1000 Pine St	PR 101-113, PR 321-336, SR 265	Work will be ~1 day for each repair location. The road will be open at the close of each day – Cooper Construction (Begin after Thanksgiving)
11/22/24-12/6/24	700 Audubon	SR 13, SR 153	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction (Begin after Thanksgiving)

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 63% COMPLETE