

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30230, Carrollton Basin No. 2**

Submitted By: **Korey Clement**

Submission Date: **11/1/24**

Time Period Covered: **11/1/24-11/15/24**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/1/24-11/15/24	7300 Freret St	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/1/24-11/15/24	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/5/24	2100 Audubon St	ML CIPP	No Impacts to traffic (schedule subject to change) - BLD
11/1/24-11/15/24	2300 Pine	Restoration	Pouring – C&M
11/1/24-11/15/24	2000 Pine	Restoration	Pouring – C&M
11/1/24-11/15/24	1700 Pine	Restoration	Pouring – C&M
11/1/24-11/15/24	7000 Claiborne	SR 80, 110	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 62% COMPLETE**