

BLD Contract 30232

Update 8.12.24

200 Audubon St, 500 Audubon St, 200 Walnut St, 100 Walnut St, 400 Walnut St, 7100 Hurst – Assigned work they will get to as they complete repairs and mobilize to areas.

We will begin the 300, 400, 500 blocks of Broadway 8/19/24 – Email notification sent to DPW, Stantec, SWBNO, RTA, Parks and Parkway 8/8/24

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these **(planning to begin restoration work in the next 2 weeks)**