

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 12/13/24/24

Time Period Covered: 12/13/24-12/27/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/13/24-12/17/24	400 Walnut	ML Repairs	Traffic impacts in the area during work hours - BLD
12/16/24-12/20/24	7100 Hurst	ML Repairs	Traffic impacts in area during work hours - BLD
Week of 12/30/24 (Tentative)	100 Leake Ave	ML CIPP	~4-6hrs., minimal impacts to traffic – BLD
12/31/24	400 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic – BLD
01/2/25	300 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic – BLD
12/31/24	300 Pine	LAT CIPP	~4-6hrs., minimal impacts to traffic – BLD
12/13/24-12/27/24	7100 Pitt	Restoration	Wearing, site cleanup – C&M
12/13/24-12/27/24	7300 Garfield	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	400 Walnut	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	500 Walnut	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	7000 Benajmin	Restoration	Pouring, site cleanup – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 84% COMPLETE