

[BLD Contract 30251](#)

[Submitted 8.26.2024](#)

**Restoration On Going next 2 weeks**

Working on 2300 S Roman St – Final paving Mon/Tue (8/26-8/27)

Working on 1400 S Prieur St (excavated/graded) – Final paving Mon/Tue (8/26-8/27)

Working on 3400 Third St (excavated/graded) – Final paving Mon/Tue (8/26-8/27)

Working on 3500 First St (excavated/graded) – Final paving Mon/Tue (8/26-8/27)

**MH work is nearing completion on this contract.**

Remaining work on this contract 3000 Washington, 2500 S Tonti CIPP (scope TBD pending CCTV)

**Segments near Five-oh-Fore Golf – Work TBD – tried to line the two short segments 3800 Euphrosine St, S Broad St and the lining crew reported clear water coming into the manhole (possible leak in the area). Access Issues to CCTV S Broad St (inside fence, heavy equipment in area, site conditions are rough for a CCTV truck to access these manholes).**