

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Korey Clement**

Submission Date: **10/10/24**

Time Period Covered: **10/11/24-10/25/24**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/11/24-10/25/24	3700 Fourth St	Restoration	Restoration work on going – C&M
10/11/24-10/25/24	2300 S Prieur St	Restoration	Saw cutting and excavation scheduled next week – C&M
10/11/24-10/25/24	3800 Fourth St	Restoration	Saw cutting and excavation scheduled next week – C&M

Need to finalize 10-15A (3000 Washington) scope of work

MH rehab on-going

Need to address water leak impacting 10-25A, 10-25B (S Broad St)

Need to address site access and scope on 10-26A (S Broad St) – Line can't be accessed due to Five-Oh-Fore Golf

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE