

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30251, Carrollton Basin No. 10

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/25/24-11/8/24	3700 Fourth St	Restoration	Lay out, saw cutting, forming, pouring – C&M
10/25/24-11/8/24	2300 S Prieur St	Restoration	Forming, Pouring – C&M
10/25/24-11/8/24	3800 Fourth St	Restoration	Forming, Pouring – C&M

Need to finalize 10-15A (3000 Washington) scope of work

MH rehab on-going

Need to address water leak impacting 10-25A, 10-25B (S Broad St)

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE