

BLD Contract 30252

Update 8.12.24

1300 S Rendon St – Install mainline CIPP in the next 2 weeks. Scheduled, material ordered.

Restoration on going next 2 weeks

WATER LEAK(s): 4200 Thalia (scheduled for repair 7/26/24), Thalia/Gayoso (fire hydrant) and Elba/S Salcedo water valve near intersection. SWBNO has the lead on all three of these repairs now.

The work that remains on restoration are completing the full line segments that were up scoped from interim pavement to full depth/full width restoration – The current contract completion date is scheduled for 9/13/2024 but with the added work and FCOs we will request ~45 days to complete added repairs (Jeanette emergency repair)/restoration. This does not include the currently proposed Dante St line segment possibly going under this contract for future work.

On-going (excavated/graded); Finish this area once water leak repaired- 4200 Thalia – Scheduled to finish 10/15/24

1400 S Gayoso St – On going (forming, pouring) - Scheduled to finish 10/15/24

4400 Thalia St - On-going (excavated/graded); Finish this area – Scheduled to finish 10/15/24

1700 S Salcedo St – On going (forming, pouring) - Scheduled to finish 10/15/24

Partial service repair on 4500 Eve St work order issued – scheduled in the next 2 weeks

Remaining Sewer work: Point Repair – 4500 Euphrosine St - not on the scheduled yet. This is a deep Point Repair requires sheeting, trenching detail. Plan to have this on the schedule in the next 2 weeks.

Begin Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers) – Need direction on proceeding with vertical adjustments, replace frame and covers, flush valve removal scope.