

## **BLD Contract 30252**

### **Update 9.30.24**

**(~95% COMPLETE)**

#### **Restoration on going next 2 weeks**

**WATER LEAK(s): 4500 Euphrosine St – Active water leak that is impacted final repair on this contract, CIPP, and restoration. We believe a large diameter water line is leaking in this area given the amount of water the street is holding.**

4200 Thalia - On-going (excavated/graded); Finish this area once water leak repaired- 4200 Thalia – Scheduled to finish 10/15/24

1400 S Gayoso – On going (forming, pouring) - Scheduled to finish 10/15/24

4400 Thalia – On-going (excavated/graded); Finish this area – Scheduled to finish 10/15/24

1700 S Salcedo – On going (forming, pouring) - Scheduled to finish 10/15/24

#### **Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers)**