

BLD Contract 30253

Update 8.12.24

ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT

Restoration On Going next 2 weeks:

1300 S Telemachus – Half the segment poured, pour remaining next week

3200 Bloomingdale – excavated/formed – Finish area

3300 Pine – Finish area

1200 S Clark – Finish area

Begin Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers) – Need direction on proceeding with vertical adjustments, replace frame and covers, flush valve removal scope.