

BLD Contract 30254

Submitted 7.19.24

PR/SR (next two weeks) – **FF5 will complete Monday, then we will move over to FF2 (6200 York St) to wrap up repairs along Calhoun.**

We have 4 additional Service Repairs on Vincennes that have been assigned and work will begin 7/29 – Cooper will also drop additional roadway rock to touch up that area until C&M mobilizes and begins restoration. Restoration is scheduled to begin on this work after they have the final walkthrough on another project in the area. Several of the cross streets on another project go to the intersection of Vincennes so they want to close that work out before beginning restoration on this contract.

Restoration On Going next 2 weeks:

13-11A (6200 Miro St.) – Excavation complete. Laid out milling this week.

13-FF1 (3200 Calhoun St.) – Complete next week.

Miro and 3200 Calhoun should be completed and accessible by the end of today 7/19/24

Working on S Tonti restoration right now – wearing course and pouring scheduled for Monday 7/22

C&M will saw cut and begin restoration on 3600 Calhoun starting next week. Plan on saw cutting this Saturday 7/20.