

Wallace C Drennan Contract 30257

Received 9/16/24 – 9/30/24

Sewer Work

- 8200 Hickory (manhole – manhole)
 - Work begins 8/20/24
 - Anticipated sewer finish date – 9/27/24
- 8300 Freret (manhole – manhole)
 - Work begins 8/21/24
 - Anticipated finish date – 9/20/24
- 1800 General Ogden (manhole – manhole)
 - Work begins 9/20/24
 - Anticipated finish date – 10/11/24
- 1800 Leonidas
 - Work begins 9/4/24
 - Anticipated completion date of 10/11/24

Restoration

- 8200 Green
 - Removal & Base Course 9/16-9/20
- 1600 Dublin
 - Removal & Base Course 9/20-9/30
- 8500 Hickory
 - Curb & Gutter Bottom RFI