

Drennan Contract 30258

Update 9.30.2024

Sewer Work

- 8300 Spruce
 - Work began 8/30
 - Anticipated completion date – 9/27
 - CCTV performed 9/26
 - CCTV Submitted W/E 10/4
- Post Repair CCTV submitted for:
 - 2200 Dante
 - 2300 Dante
 - 2000 Cambronne

Lining

- 2300 Cambronne
- 8200 Neron

Restoration

- 8100 Panola
 - Pouring 10/1-10/3
- 8500 Spruce
 - Pouring 10/1-10/3
- 8100 Spruce
 - Pouring 10/1-10/3
- 8500 Panola
 - Pouring 10/1-10/3
- 8300 Sycamore
 - Pouring 2nd Half Intersection 10/4
- 2200-2300 Cambronne
 - Pouring 10/1-10/3
- 2300 Dublin
 - Pouring 10/1-10/3

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Sewer Collapse @ Dante/Cohn, estimated completion 9/27