

**Wallace C Drennan Contract 30257**

**Submitted 7.26.24**

Sewer Work

- 8200 Green (Manhole-Manhole)
  - Work begins 7/22/24
  - Anticipated sewer finish date – 8/9/24
- 1400 Cambronne (Manhole-Manhole)
  - Work began 7/26/24
  - Shifted to Cambronne from Freret due to clay delays
- 1800 Hollygrove (Manhole-Manhole)
  - Anticipate tying into Upstream manhole 7/22/24
  - Sewer House Connections through 8/7/24

Restoration

- 8100 Burthe
  - Binder poured 7/29/24
- 1600 Dublin
  - Curb RFI