

Wallace C Drennan Contract 30257

Update for 10.14.2024

Sewer Work

- 8400 Jeannette
 - Work begins 9/30/24
 - Anticipated completion date of 10/23/24
 - Crew moving to 8300 Hickory once complete
- 8200 Freret (MH-MH)
 - Work begins 9/30/24
 - Anticipated completion date of 10/23/24
 - Crew moving to 1000 Cambronne once complete
- 1800 Leonidas
 - Work begins 9/27/24
 - Anticipated completion date of 10/23/24
 - Crew moving to 8600 Hickory

Restoration

- 8100 Burthe
 - Brick work 10/14-10/16
 - Mill 10/21
 - Wearing 10/25
- 1600 Dublin
 - Form & Prep 10/22-10/25
- 1800 Hollygrove
 - Removal 10/14-10/18
- 8200 Freret
 - Removal 10/21-10/25
- 8500 Hickory
 - Curb & Gutter Bottom RFI