

Wallace C Drennan Contract 30257

11/25/24 – 12/7/24

Sewer Work

- 1800 Leonidas
 - Work begins 11/14/24
 - Anticipated completion date of 11/27
- 8300 Hickory
 - Perform point repair outside of MH to allow full CCTV
 - Anticipate start date of 10/23
 - DSMH Repair completed 10/24
 - CCTV submitted for review 10/25
 - Anticipated start date 11/18
 - Anticipated completion date 11/27
- 8700 Jeannette
 - Anticipated start date 11/4
 - Anticipated completion date 11/27
- 1000 Dublin
 - Anticipated start date 11/4
 - Anticipated completion date 11/27

Restoration

- 8300 Freret
 - Binder Pour 12/7 (tentative)
- 8200 Freret
 - Binder Pour 12/7 (tentative)